QUALITY CONTROL ABSTRACT (AS PER MORT&H-V REVISION)

L No	Name of Work:- Package 2 Consists of 3 Works of Rs.1100.00 Lakhs
1	Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division
2	Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division
3	Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division

ame of Agency :- Benaka Developers & Project Pvt.Ltd.

ll: First and Part Bill

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No. Of Sample to Be Conduct for Test	No of Sample Conducted for Test
	For Road Work								
1	Wet Mix Macadam(WMM)								
		Aggrgate impact Value(AIV)	m^3	1000.00	8635.36	-	-	9	9
		Combained Flakiness & Elonga	m^3	500.00	8635.36	-	-	17	17
		Gradation	m^3	400.00	8635.36	-	-	22	22
		Density of Compacted Layer	m^2	1000.00	8635.36	34541.44	-	35	35

TEXMAS CONSULTANTS

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಆಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಆಯುಕ್ತರು ಆಭಿಯಾಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Consultant

Scanned by CamScanner